

Stephen May

From: Ben Martin
Sent: Wednesday, March 21, 2018 8:03 AM
To: Stephen May
Subject: Gardom Pond Work Plan -- Possible Timelines, etc.
Attachments: Gardom Pond Decommissioning Project Gant Chart -- Revision 1.pdf

Steve,

FYI I'll be sharing with John Baldwin the attached rough schedule tomorrow during our meeting – it shows a possible construction period for this summer assuming we are successful with the NDMP grant funding. Should we not be successful with the funding then we will most certainly miss the summer construction window and will have to wait until next summer.


I'd like to discuss further please!

Cheers,

Ben Martin, P.Eng.
Senior Project Engineer
Facilities Management & Engineering
PO Box 1000, 625 Fisgard Street, Victoria, BC V8W 2S6
T: 250.360.3242 | C:250.208.6697 | F:250.360.3270



ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1	📌	Civil Design	45 days	Wed 21/02/18	Tue 24/04/18		
2	📌	Environmental Design - Pre-Construction & Permitting	20 days	Wed 28/03/18	Tue 24/04/18		
3	📌	Pond Drainage Plan (CRD Developed)	10 days	Wed 28/03/18	Tue 10/04/18		
4	📌	Decommissioning Plan Submittal	30 days	Wed 25/04/18	Tue 05/06/18	1,2,3	
5	📌	Permitting (CRD Led)	30 days	Wed 25/04/18	Tue 05/06/18	1,2,3	
6	📌	NDMP Funding Announcement	1 day	Mon 30/04/18	Mon 30/04/18		
7	📌	Public Notification (Project Signs)	5 days	Tue 01/05/18	Mon 07/05/18	6	
8	📌	Tender	20 days	Tue 22/05/18	Mon 18/06/18	6FS+15 days	
9	📌	Award	15 days	Tue 19/06/18	Mon 09/07/18	8	
10	📌	Construction	60 days	Tue 10/07/18	Mon 01/10/18	9	



Project: Gardom Pond Decomm
Date: Wed 21/03/18

Legend:

- Task
- Split
- Milestone
- Summary
- Project Summary
- Inactive Task
- Inactive Milestone
- Inactive Summary
- Manual Task
- Duration-only
- Manual Summary Rollup
- Manual Summary
- Start-only
- Finish-only
- External Tasks
- External Milestone
- Deadline
- Progress
- Manual Progress