

CLOVER FORCEMAIN CONSTRUCTION TIMING AND TRACKING

1,645M OF PIPE INSTALLED AS OF APRIL 18, 2019

➔ WORK COMPLETED

- | | |
|---|--|
| ① NIAGARA TO DOCK
Complete | ⑤ DOUGLAS STREET INTERSECTION
Late spring 2019 |
| ② DOCK TO LEWIS
Started April 1, 2019 | ⑥ DOUGLAS TO COOK
Started March 1, 2019 |
| ③ LEWIS TO GOVERNMENT
Late spring 2019 | ⑦ COOK TO CLOVER
Complete |
| ④ GOVERNMENT TO DOUGLAS
Late spring/Early summer 2019 | ➔ UTILITY RELOCATIONS
Started Feb 2019 |

VICTORIA

