

REPORT TO PORT RENFREW LOCAL SERVICES COMMITTEE MEETING OF THURSDAY 18 JUNE 2009

SUBJECT

UPDATE ON THE ESTABLISHMENT OF A PORT RENFREW RECREATION SERVICE BYLAW

PURPOSE

To provide the Port Renfrew Local Services Committee (PRLSC) an update regarding establishing a new service for Port Renfrew recreation.

BACKGROUND

The PRLSC had requested information regarding the procedure of creating a new service for the community center and recreation services in Port Renfrew.

The Port Renfrew community center remains an anomaly; however, does have some regulatory ties to the fire service through a budget allocation and a common commission being the Port Renfrew Local Services Committee. In September 2008, Capital Regional District (CRD) staff submitted a draft bylaw (#3559 "Port Renfrew Fire Protection, Emergency Response and Community Facilities Service Establishment No. 1, 1989, Amendment Bylaw No. 4, 2008") to The Ministry of Community Development; which the Ministry rejected, stating that the community facilities does not share a common thread with the fire service and cannot be included as a joint service to the community.

ALTERNATIVES

Not applicable

FINANCIAL IMPLICATIONS

As of 2006, the Port Renfrew community center receives no funding through community taxes collected for SEAPARC. The agreement reached between Sooke Council, the Electoral Area and the CRD, caused a downward shift in the amount of funding coming from the Port Renfrew community to be used for the SEAPARC facilities. The 2008 amount was estimated to be approximately \$5,000. Those monies are currently levied for the purpose of supporting the maintenance and repairs of the community center under the fire service, as identified in the budget for training and meeting space rentals at the community center. The CRD's preferred option is to have clear funding designated for the community center by way of inclusion under the fire bylaw.

SUMMARY

The Port Renfrew Community Center currently exists as a separate entity in the community, but is under some minimal governance by the PRLSC under Bylaw 3280. That level of authority is somewhat ambiguous but is interpreted as to have authority over maintenance and repairs. The establishment of a new service is not in the best interest of the CRD as the current service review suggests amalgamation of services under a common committee structure. CRD staff continue to dialogue with the Ministry of

Port Renfrew Local Services Committee – 18 June 2009 Establishment of a Recreation Service Bylaw Page 2

Community Development in hopes of amending the fire service bylaw language to include a Public Building Service rather than Community Facilities or Recreation Service within the same designated area.

RECOMMENDATION

That the Port Renfrew Local Service Committee receive this report for information.

Gary Pleven, AScT

Engineering Technician 5

GP:Is



REPORT TO PORT RENFREW LOCAL SERVICES COMMITTEE MEETING OF THURSDAY 18 JUNE 2009

SUBJECT PORT RENFREW SOLID WASTE TRANSFER STATION – CAPITAL IMPROVEMENTS UPDATE

PURPOSE

To present for information, an update on the status and costs associated with the Port Renfrew solid waste transfer station capital upgrades project.

BACKGROUND

At the Port Renfrew Local Services Committee (PRLSC) meeting of 27 April 2009, the committee approved the additional spending of up to \$10,000 for utility servicing and improvements for the resident caretaker at the solid waste transfer station (the site). The initial works, approved at the 22 March 2009 meeting, had an upset budget of \$61,000. A total budget of \$71,000 was approved for the initial capital works and the additional utility servicing.

A tender was created for competitive bidding purposes for the driveway culvert extension, lock block wall installation, rock removal and associated works. Three bids were received, with Chew Excavating Ltd. (Chew) submitting the lowest bid of \$31,300 including a \$3,500 allowable contingency. The two other bids received were \$44,700 and \$47,300. Prior to tendering, staff estimated the project at \$28,000, within 10% of the accepted bid. Chew was awarded the contract and started works on 20 May 2009.

In order to keep the contractor's mark-up for sub-trades to a minimum, staff have tendered the remaining chain link and pipe rail fencing works, the purchase of steel rails, and the materials to complete the water servicing upgrades. The water service installation was performed by Chew at a straight time cost; as they were doing the excavation and backfilling, it was thought best to utilize their on-site personnel as opposed to having a plumber travel in from outside the area at a greater cost. Chew has also installed plastic conduit for the electrical and telephone upgrade; still to be completed, but estimated for reporting purposes.

Staff have met with the Capital Regional District (CRD) Building Inspection Division, and have spoken with the Provincial Electrical Inspections office and have satisfied both of their concerns regarding the utility servicing by suggesting the following:

- An updated electrical service did not require a substantial refit to the existing configuration as the site
 is not deemed residential, but rather a site building necessary to satisfy the agreement between the
 CRD and its vendor (for custodial duties). It was agreed that the electrical service would be
 constructed for recreational vehicle use and not a permanent dwelling. Exemptions to the planning
 bylaw will be considered for the site.
- The installation of a water service is feasible, but there must be a suitable sewer connection to accept wastewater generated on site. That concern was met by the installation of a 500 gallon plastic tank, which will be pumped periodically either in coordination with sludge removal from the wastewater treatment plant and through additional pump out and hauling as required. The wastewater may be pumped from the tank and discharged into a sewer manhole, thereby minimizing cost to the local service.

Port Renfrew Local Services Committee – 18 June 2009 Port Renfrew Solid Waste Transfer Station – Capital Improvements Update Page 2

The final cost anticipated to complete the works is \$53,312 as outlined on Attachment 1. That figure does not include asphalt pavement as it is suggested that the service may realize a better value if the paving were coordinated when other paving is being done in the area. It is planned that the paving may be coordinated with the fire hall construction work or Ministry of Transportation drainage work, to be completed before the winter season begins.

ALTERNATIVES

- 1. That the Port Renfrew Local Services Committee receive this report for information.
- 2. That the Port Renfrew Local Services Committee receive this report for information and request further information from staff.

FINANCIAL IMPLICATIONS

The project is expected to come in under the approved budgeted amount of \$71,000.

SUMMARY

Excluding paving, the total estimated cost to complete the works is \$53,312. The budgeted amount was \$71,000 leaving \$21,046 available for the remainder of works in the near future. The estimated cost for paving may be as high as \$17,000 dependent on final areas.

The cost of pumping the new sewage holding tank will be recovered from the solid waste operating budget. The 2010 budget will include an allocation for this activity which may need to be adjusted in future years, depending on actual volumes in 2010.

RECOMMENDATION

That the Port Renfrew Local Services Committee receive this report for information.

Gary Pleven, AScT

Engineering Technician 5

GP:ls

Attachments:

ATTACHMENT 1.

TOTAL ANTICIPATED COSTS FOR CAPITAL WORKS AT PORT RENFREW REFUSE TRANSFER STATION.

PORT RENFREW REFUSE TRANSFER SITE CAPITAL WORKS 2009 BUDGETTED WORKS \$61,000 (Phase 1)

\$61,773.77	\$164.22	75.76 \$2,933.79	\$58,675.76					Totals
\$1,050.00	\$0.00	\$50.00	\$1,000.00	To Be Determined	Rotation of existing garbage bin hatches		TBD	
\$17,850.00	\$0.00	\$850.00	\$17,000.00	TBD	Aphalt paving (estimated)		TBD	
\$1,050.00	\$0.00	\$50.00	\$1,000.00	CHEW Excavating Ltd.	Driveway drainage work		Jun-01	
\$29,190.00	\$0.00	\$1,390.00	\$27,800.00	CHEW Excavating Ltd.	Contracted tendered works		Apr-28	
\$8,484.00	\$0.00	\$404.00	\$8,080.00	Tower Fence	Fencing and pipe rails		May-08	71229
\$2,837.52	\$164.22	\$127.30	\$2,546.00	Wilkinson Steel	Steel rails (4) for bin travel	3	May-07	71227
\$614.00	\$0.00	\$29.24	\$584.76	CRD Building Svcs	Apr-27 Building/Plumbing permit	Apr-27	Apr-14	
\$698.25	\$0.00	\$33.25	\$665,00	Majack Lumber	Investigative machine work	Apr-20	Mar-31	71226
TOTAL	PST	GST	NET COST	CONTRACTOR/SUPPLIER NET	DESCRIPTION OF WORKS	PAID	ORDER	PO#

SITE SERVICING FOR CUSTODIAN SITE UTILITY UPGRADE: PORT RENFREW REFUSE TRANSFER SITE BUDGETTED WORKS \$10,000 (Phase 2)

BALANCE AVAILANGST REBATE \$1000 telus drivewa	TOTAL APPROVE TOTAL CONTRAC TOTAL INTERNAL total costs to date	Total internal costs	CE.229.4001.66	CE 229.4001.42	CE.229.4001.40	Internal charges	Total both phases:	Totals				71228	PO#
BALANCE AVAILABLE GST REBATE \$1000 telus driveway donation CARRY FORWARD (-)	TOTAL APPROVED BUDGET TOTAL CONTRACTED WORKS TOTAL INTERNAL COSTS total costs to date	al costs	01.66	01.42	01.40	arges	phases:		TBD	Jun-01	Jun-01	May-07	ORDER
E donation	UDGET) WORKS)STS		Project ma	Drafting services	Design and								PAID
-\$1,212.63 \$3,258.99 \$1,000 \$3,046.36	\$71,000.00		Project management and field inspection	rvices	Design and office administration	Description of Support Service			Electrical upgrade to 80 amps. (estim.)	Electrical Services: conduit installation	Plumbing Services: H2O and tank install	500 gallon poly tank (SS utility)	DESCRIPTION OF WORKS
6 0 9 3	\$68,657.50 * \$3,555.13 ** \$72,212.63	\$3,555.13	\$1,293.74	\$51.91	\$2,209.48	Cost			TBD	CHEW Excavating Ltd.	CHEW Excavating Ltd.	Andrew Sheret	CONTRACTOR/SUPPLIER NET CO
	* *	*					\$65,179.76	\$6,504.00	\$2,000.00	\$1,750.00	\$1,750.00	\$1,004.00	NET COST
To date June 1st, 2009							.76 \$3,258.99	\$325.20	\$100.00	\$87.50	\$87.50	\$50.20	GST
1st, 2009							\$218.75	\$54.53	\$0.00	\$0.00	\$0.00	\$54.53	PST
							\$68,657.50 *	\$6,883.73	\$2,100.00	\$1,837.50	\$1,837.50	\$1,108.73	TOTAL