PACIFIC Industrial & Marine Ltd.
5105 Tzouhalem Rd. Duncan BC V9L 6Y1
Ph: 250-746-7272 Fx: 250-746-7271 Email: pimltd@telus.net

Making a difference...together

11/14/16

Capital Regional District
Integrated Water Services
479 Island Highway
Victoria, BC V9B 1H7
Office Phone: 250-474-9611
Cell Phone: 250-508-6729
email isander@crd.bc.ca

Attention: **Ian Sander, P.Eng.**
Manager, Capital Projects
Infrastructure Engineering

Status update CRD Projects #170 – 171 - 172

Sir:

These three projects are being treated as one for the purposes of status reports.

1. **Works Completed: To date (November 14, 2016) at Swartz Bay**
   - All items at both locations (Swartz and Piers) with the exception of replacement light bulb at Swartz, Zincs at Swartz, Transition plate at piers & 25% of the ramp painting
2. **Works Forecasted: November 14th to Nov 21st, 2017**
   - Repairs and painting of Ramps at Swartz Bay and Piers to be completed.
   - Zinc and transition plate installation.
   - Swartz and Piers (Contract 171, completed mid week) moving on to Port Browning.
3. **Works Forecasted: November 21st to Nov 28th, 2017**
   - Contract 172 site works underway, Hope Bay, Browning Harbour & Port Washington beginning with Browning and Hope Bay. Schedule will be very weather and wind dependent so that when Hope Bay is exposed then works at Browning will be under way. Piling at Browning is expected on or about the 22nd.
4. **Expected Interruption of Service:**
   - Not Applicable