

CAST 8 week ahead schedule
 Jan. 4 - Feb. 26, 2016
 Updated: Jan. 8, 3pm

ID	Task Name	Duration	Start	Finish	03 Jan '16				17 Jan '16			31 Jan '16				14 Feb '16				28 Feb			
					F	T	S	W	S	T	M	F	T	S	W	S	T	M	F				
1	Week of Jan. 4 - 8	5 days	Mon 04/01/16	Fri 08/01/16																			
2	Jan. 5 - TOP Meeting 8-10am (conf call)	0 days	Tue 05/01/16	Tue 05/01/16																			
3	Jan. 6 - Eastside Select Committee	0 days	Wed 06/01/16	Wed 06/01/16																			
4	Jan. 6 - 4:30pm TOP Report #7 deadline for CALWMC agenda presentation	0 days	Wed 06/01/16	Wed 06/01/16																			
5	Jan. 7 - Tech Memo 3 Cost Breakdown to TOP	0 days	Thu 07/01/16	Thu 07/01/16																			
6	Jan. 8 - 12noon CALWMC agenda deadline	0 days	Fri 08/01/16	Fri 08/01/16																			
7	Tech Memo 3 Revision 2 DRAFT	0 days	Fri 08/01/16	Fri 08/01/16																			
8	Additional Options 5a & 5b Report	0 days	Fri 08/01/16	Fri 08/01/16																			
9	Jan. 8 - Media Release	0 days	Fri 08/01/16	Fri 08/01/16																			
10	Jan. 8 - Westside Select Committee	0 days	Fri 08/01/16	Fri 08/01/16																			
11	3-Plant Option Presentation	0 days	Fri 08/01/16	Fri 08/01/16																			
12	Jan. 8 - Tech Memo 3 Revision 2 DRAFT & Additional Options 5a & 5b Report to TOP	0 days	Fri 08/01/16	Fri 08/01/16																			
13	Week of Jan. 11 - 15	5 days	Mon 11/01/16	Fri 15/01/16																			
14	Jan. 11 - TOP Meeting 9am-4pm (in person)	0 days	Mon 11/01/16	Mon 11/01/16																			
15	Cost Analysis: Macaulay vs Rock Bay	0 days	Mon 11/01/16	Mon 11/01/16																			
16	Presentation Binder review	0 days	Mon 11/01/16	Mon 11/01/16																			
17	Tech Memo 3 & Additional Options 5a & 5b Report review	0 days	Mon 11/01/16	Mon 11/01/16																			
18	Jan. 12 - TOP Meeting 9am-4pm (in person)	0 days	Tue 12/01/16	Tue 12/01/16																			
19	Jan. 13 - CALWMC Meeting	0 days	Wed 13/01/16	Wed 13/01/16																			
20	Tech Memo 3 Revision 2 DRAFT	0 days	Wed 13/01/16	Wed 13/01/16																			
21	Additional Options 5a & 5b Report review	0 days	Wed 13/01/16	Wed 13/01/16																			
22	TOP Report #7	0 days	Wed 13/01/16	Wed 13/01/16																			
23	CRD Staff Response to Action List	0 days	Wed 13/01/16	Wed 13/01/16																			
24	Approval of solutions sets and costing analysis for public consultation	0 days	Wed 13/01/16	Wed 13/01/16																			
25	Jan. 13 - Board Meeting	0 days	Wed 13/01/16	Wed 13/01/16																			
26	Jan. 14 - Feb. 1 Public Consultation	13 days	Thu 14/01/16	Mon 01/02/16																			
27	Jan. 15 - TOP comments on Tech Memo 3 Revision 2 DRAFT and Additional Options 5a & 5b Report to Urban Systems	0 days	Fri 15/01/16	Fri 15/01/16																			
28	Week of Jan. 18 - 22	5 days	Mon 18/01/16	Fri 22/01/16																			
29	TCAC	0 days	Mon 18/01/16	Mon 18/01/16																			
30	Jan. 18 - FINAL Tech Memo 3 Revision 2 with Additional Options 5a & 5b to TOP	0 days	Mon 18/01/16	Mon 18/01/16																			
31	Jan. 20 - 4:30pm TOP Report #8 for CALWMC for agenda presentation	0 days	Wed 20/01/16	Wed 20/01/16																			

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			

CAST 8 week ahead schedule
 Jan. 4 - Feb. 26, 2016
 Updated: Jan. 8, 3pm

ID	Task Name	Duration	Start	Finish	03 Jan '16				17 Jan '16			31 Jan '16				14 Feb '16				28 Feb		
					F	T	S	W	S	T	M	F	T	S	W	S	T	M	F			
32	Jan. 22 - 12noon CALWMC agenda deadline	0 days	Fri 22/01/16	Fri 22/01/16							◆	◆										
33	Tech Memo 3 Revision 2 FINAL with Additional Options 5a &	0 days	Fri 22/01/16	Fri 22/01/16							◆	◆										
34	Jan. 22 - TOP comments on Tech Memo 3 Revision 2 FINAL with Additional Options 5a & 5b to Urban Systems	0 days	Fri 22/01/16	Fri 22/01/16							◆	◆										
35	Week of Jan. 25 - 29	5 days	Mon 25/01/16	Fri 29/01/16																		
36	Jan. 26 - TOP Meeting 8-10am (conf call)	0 days	Tue 26/01/16	Tue 26/01/16							◆	◆										
37	Jan. 27 - CALWMC Meeting	0 days	Wed 27/01/16	Wed 27/01/16							◆	◆										
38	Tech Memo 3 Revision 2 with Additional Options 5a & 5b FIN	0 days	Wed 27/01/16	Wed 27/01/16							◆	◆										
39	TOP Report #8	0 days	Wed 27/01/16	Wed 27/01/16							◆	◆										
40	Week of Feb. 1 - 5	5 days	Mon 01/02/16	Fri 05/02/16																		
41	Feb. 1 - Summary Report DRAFT to TOP	0 days	Mon 01/02/16	Mon 01/02/16							◆	◆										
42	Feb. 1 - Public Consultation Concludes	0 days	Mon 01/02/16	Mon 01/02/16							◆	◆										
43	Feb. 2 - TCAC (TBC)	0 days	Tue 02/02/16	Tue 02/02/16							◆	◆										
44	Feb. 3 - Public Consultation Report Deadline	0 days	Wed 03/02/16	Wed 03/02/16							◆	◆										
45	Feb. 3 - TOP comments on Summary Report DRAFT to Urban Sy	0 days	Wed 03/02/16	Wed 03/02/16							◆	◆										
46	Feb. 3 - TOP Report #9 deadline for CALWMC agenda posting	0 days	Wed 03/02/16	Wed 03/02/16							◆	◆										
47	Feb. 5 12 noon - CALWMC agenda deadline	0 days	Fri 05/02/16	Fri 05/02/16							◆	◆										
48	Summary Report FINAL	0 days	Fri 05/02/16	Fri 05/02/16							◆	◆										
49	Week of Feb. 8 - 12	5 days	Mon 08/02/16	Fri 12/02/16																		
50	Feb. 9 - TOP meeting in person (9am - 4pm))	0 days	Tue 09/02/16	Tue 09/02/16							◆	◆										
51	Feb. 10 - CALWMC Meeting	0 days	Wed 10/02/16	Wed 10/02/16							◆	◆										
52	Summary Report FINAL	0 days	Wed 10/02/16	Wed 10/02/16							◆	◆										
53	TOP Report #9	0 days	Wed 10/02/16	Wed 10/02/16							◆	◆										
54	Feb. 10 - Board Meeting	0 days	Wed 10/02/16	Wed 10/02/16							◆	◆										
55	Feb. 10 - Approval of final solution set	0 days	Wed 10/02/16	Wed 10/02/16							◆	◆										
56	Week of Feb. 15 - 19	5 days	Mon 15/02/16	Fri 19/02/16																		
57	Feb. 19 - 12noon CALWMC agenda deadline	0 days	Fri 19/02/16	Fri 19/02/16							◆	◆										
58	Draft Amendment 10	0 days	Fri 19/02/16	Fri 19/02/16							◆	◆										
59	Week of Feb. 22 - 26	10 days	Mon 22/02/16	Fri 04/03/16																		
60	Feb. 24 - CALWMC meeting	0 days	Wed 24/02/16	Wed 24/02/16							◆	◆										
61	Approval of Draft Amendment 10	0 days	Wed 24/02/16	Wed 24/02/16							◆	◆										

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			